BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing Water Pipe Line in Ward No.07 Byatarayanapura
2	Amount of Work Portion	
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	Sri T.Jayanth
5	Agreement No.	240/2016-17
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/240/16-17 Date: 24.03.2017
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	129 days
	1. Form	
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	50/-
12	Work carried out during the first period of extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	129 days
15	Date of recommending time limit applied for	30.10.17
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	———
19	Cost of work charged establishment charge on the work after the expiry of original period	———
20	Wheather the notice as per clause has been issued	———
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work was going on and hence delayed no penalty is proposed
22	Remarks of the EE with the daily rate of penalty proposed	— Do —

M/s LLY. N.D.
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

"EOT is granted for 129 days."

Chief Engineer
Yelahanka Zone

28/11/17